

BOARD UPDATE

PINEY WOODS
ELEMENTARY SCHOOL



RAINFALL

MONTH	AVERAGE RAINFALL	ACTUAL RAINFALL
Dec-19	3.44	9.31
Jan-20	3.95	5.84
Feb-20	3.79	6.14
Mar-20	4.03	6.00
Apr-20	2.96	3.10
May-20	2.91	7.10
June-20	4.11	4.68
July-20	4.9	7.61
Aug-20	4.85	3.74

PROGRESS UPDATE



- Structural Steel finished on 8/13 (3 weeks ahead of schedule)
- Masonry will complete on 9/25 (*2 weeks ahead of schedule*)
- Roof dry-in will complete on 9/17 (*3 weeks ahead of schedule*)
- Windows are being installed and will finish by 10/17
- Painting is ongoing
- Kitchen hood and cooler freezer are installed
- Kitchen flooring will be finished by 9/25
- Road widening has started
- ***ALL OF THIS IS SETTING US UP FOR A SUCCESSFUL MAY 2021 COMPLETION!***

OCTOBER 2019



NOVEMBER 2019



DECEMBER 2019



JANUARY 2020



FEBRUARY 2020



MARCH 2020



APRIL 2020



MAY 2020



JUNE 2020



JULY 2020



AUGUST 2020



SOUTH RENDERING



QUESTIONS & ANSWERS

BOARD UPDATE

PINEY WOODS
ELEMENTARY SCHOOL

