

# MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2023



## Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton      Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,521,507
Transfers/Adjustments:	\$1,571,558	Paid to Date:	\$2,134,880
Revised Budget:	\$4,521,507	Available Budget:	\$0

### 2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Construction

Phase %: 65%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



- Scope: **2019 Bond Referendum**
- Athletics
- CM Pre-Con Services (BLMS)
- Design Services (BLMS)
- Safety/Security
- Technology /Infrastructure
- Technology Items under \$5,000

**Project Details:** Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

**Monthly Progress:** Construction is in progress. Electrical room buildout is complete. Installation of equipment is in progress. Camera and PA system installation is in progress. Fencing improvements are complete. Exterior lighting and athletic field lighting is complete. Generator delivery scheduled for February 2024.