

# MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2023



## Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head      Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$30,479,985
Transfers/Adjustments:	\$3,967,610	Paid to Date:	\$16,541,926
Revised Budget:	\$30,731,366	Available Budget:	\$251,382

### 2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Construction

Phase %: 55%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**Renovations**  
**Safety/Security**

**Project Details:** Scope of work includes Safety/Security improvements and renovations to the building.

**Monthly Progress:** Construction is in progress. Fire lane, new addition, admin area, media center, and modulars are complete. 800 Wing renovation in progress. 600, 700 wings, cafeteria and PAC are remaining.