

# MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2023



## May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Bornscheuer

Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$18,418,436
Transfers/Adjustments:	(\$7,042,508)	Paid to Date:	\$14,397,490
Revised Budget:	\$18,428,816	Available Budget:	\$10,380

### Phase 1 - 2019 Bond Referendum Addition


Project ID: 51925397-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Building additions

Design Services (MRHS)Q1

Design Services (MRHS)Q2

Special Inspections (from District 01 Design Services)

Survey Services(MRHS)Q2

**Project Details:** Scope of work for Phase 1 to include building addition.

**Monthly Progress:** Phase I scope of work is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925397-2

Current Phase: Construction

Phase %: 73% Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: AJAX



Scope: 2019 Bond Referendum

Athletics

CATE expansion

Safety/Security

Technology /Infrastructure

Utilities for Athletic Projects

**Project Details:** Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

**Monthly Progress:** Construction is in progress. Safety/Security work is in progress. Camera and PA installation is in progress. Turf field replacement is complete. Front office framing complete. Utility work is complete. Irrigation installation and training is complete. Doors and window film are on reorder. Fieldhouse delivery is scheduled for December.