



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: September 2023

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

August 31 2023

Table of Contents

1 Executive Summary Report No. 06

2 Progress Photos

3 Change Order Log (Pending)

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 46 %

Status: Phase

BUDGET STATUS:

Contract amount: \$51,588,793.00 Total billed to date: \$24,385,272.91

Approved change orders: \$536,818.55 Paid to date: \$21,946,745.61

Revised contract amount: \$ 52,125,611.55

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Sewer Main installation is completed to the existing Intermediate School Building.*
- *Backfill of Building Foundations in Area A, B and C is Complete*
- *CMU Foundations in all Areas is 98%*
- *CMU to Bearing is 70% in Area B*
- *Concrete SOG in Area B is 80% complete*
- *Concrete SOG in Area A is in preparations.*
- *CMU Walls are to roof bearing Gym North, South and East walls.*
- *CMU Walls in Area B Wood Shop East side is to Bearing.*
- *Plumbing UG Rough In area A,B and D Complete*
- *Electrical Main Power and Data Under Slab Rough In is Complete to Main Electrical of Area A and B*
- *HVAC UG Rough in of Chilled water piping from Mechanical rom to cooling towers is Complete.*
- *HVAC CMU wall rough in is on going in Area A and B.*
- *New Water service along Rt. 772 is complete.*
- *New Forced Sanitary Pipe Installation is Complete. Manholes installation is Complete.*
- *Rt 772 paving restoration is ongoing.*

Progress Photos







