



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: August 2023

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

July 31 2023

Table of Contents

1 Executive Summary Report No. 05

2 Progress Photos

3 Change Order Log (Pending)

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 36 %

Status: Phase

BUDGET STATUS:

Contract amount: \$51,588,793.00 Total billed to date: \$18,336,341.58

Approved change orders: \$36,990.00 Paid to date: \$16,502,707.40

Revised contract amount: \$ 51,625,783.00

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Site Water and Sewer Main installation is approaching the existing Intermediate School Building.*
- *Backfill of Building Foundations in Area A, B and C*
- *CMU Foundations in all Areas is 95%*
- *Site North Segmental Retaining Wall is Complete*
- *Excavation for remaining building footing is ongoing*
- *CMU Walls are to roof bearing Gym North, South and East walls.*
- *CMU Walls in Area B Wood Shop East side is to Bearing.*
- *Plumbing UG Rough In area A Health and Fitness is complete.*
- *Electrical Main Power and Data UG Rough In is 90 Complete to Main Electrical, MDF and First Floor IDF rooms.*
- *HVAC UG Rough in of Chilled water piping from Mechanical rom to cooling towers is 80 % Complete.*
- *New Water service along Rt. 772 has reached the High School Entrance.*
- *Fire Hydrant installation is ongoing. (9) Hydrants and valves installed.*
- *New Forced Sanitary Pipe Installation is 95% Complete. Manholes remain to be installed.*

Progress Photos







