



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: June 2023

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

June 02 2023

Table of Contents

1 Executive Summary Report No. 04

2 Progress Photos

3 Change Order Log (Pending)

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 28 %

Status: Phase

BUDGET STATUS:

Contract amount: \$51,588,793.00 Total billed to date: \$14,203,804.09

Approved change orders: \$ <23,600.00> Paid to date: \$12,783,423.68

Revised contract amount: \$ 51,565,193.00

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Site Forced Main Sanitary Sewer installation.*
- *South parking lot curb is installed.*
- *Stone base in south parking lot installed.*
- *Site North Segmental Retaining Wall is 85%*
- *Site Lighting pole bases installed in South parking lot.*
- *Excavation for building footing is ongoing.*
- *Building footings concrete has started in Area A and Area B. North sections.*
- *CMU foundations to grade are being installed in Area A and Area B North Sections.*
- *Temporary Electric is being installed to the building pad.*
- *New Water service along Rt. 772 has reached the High School Entrance.*
- *Fire Hydrant installation has started. (2) Hydrants and valves installed.*
- *New Forced Sanitary Main is bored under the creek.*

Progress Photos







