



## Project Status Report

---

**Project Name:** PVSD- New Middle & High School Project

**Month:** May 2023

**Focus Area:** Site



---

**Prepared By:** Fred Kendall

---

***Pequea Valley School District***  
***Middle & High School***

May 01 2023

**Table of Contents**

1 Executive Summary Report No. 03

2 Progress Photos

3 Change Order Log (Pending)

***SCHEDULE STATUS:***

*Notice to proceed date: August 12 2022*

*Original contract completion date: 734 Days From NTP. December 15 2024*

*Extension of time requested: 0 days*

*Extension of time approved: 0 days*

*Lost weather days: 0 days*

*Percent complete 21 %*

*Status: Phase*

***BUDGET STATUS:***

*Contract amount: \$51,588,793.00      Total billed to date: \$11,040,402.47*

*Approved change orders: \$<23,600.00>      Paid to date: \$9,936,363.03*

*Revised contract amount: \$ 51,565,193.00*

*Pending changes:*

***PENDING ISSUES:***

***BRIEF PROJECT STATUS:***

- *Fill is being applied to the south road and parking area.*
- *Fill is being applied to the new building pad area south side.*
- *Fine Grading for sub-grade at building pad.*
- *Storm Water piping and inlet structures are being installed from Temporary Basin and new south parking area.*
- *Building pad layout and control point to be established May 1*
- *Area B footing rebar Delivered.*
- *Electrical duct bank for site primary electric is complete along the North site, behind the existing stadium.*
- *Site lighting UG conduit installation on going.*
- *Electrical Duct bank and vault is installed from proposed PPL transformer location to new building.*
- *New Water service along Rt. 772 has 3,000 LF under the road.*
- *Fire Hydrant installation has started. (2) Hydrants and valves installed.*



## Progress Photos













