



## Project Status Report

---

**Project Name:** PVSD- New Middle & High School Project

**Month:** April 2023

**Focus Area:** Site



---

**Prepared By:** Fred Kendall

---

***Pequea Valley School District***  
***Middle & High School***

April 02 2023

**Table of Contents**

1 Executive Summary Report No. 02

2 Progress Photos

3 Change Order Log (Pending)

***SCHEDULE STATUS:***

*Notice to proceed date: August 12 2022*

*Original contract completion date: 734 Days From NTP. December 15 2024*

*Extension of time requested: 0 days*

*Extension of time approved: 0 days*

*Lost weather days: 0 days*

*Percent complete 17 %*

*Status: Phase*

***BUDGET STATUS:***

*Contract amount: \$51,588,793.00      Total billed to date: \$8,687,400.70*

*Approved change orders: \$<23,600.00>      Paid to date: \$7,818,860.63*

*Revised contract amount: \$ 51,565,193.00*

*Pending changes:*

***PENDING ISSUES:***

***BRIEF PROJECT STATUS:***

- *The site work has been ongoing with drilling & blasting the rock to lower the grade for the school building and parking lot areas.*
- *Fill is being applied to the south road and parking area.*
- *Fill is being applied to the new building pad area south side.*
- *Storm Water piping and inlet structures are being installed from Temporary Basin and new south parking area.*
- *Underground building utility areas have been blasted for rock.*
- *Fill and base stone have been installed for the new road connecting the Stadium area to the parking lot at the DAO.*
- *Electrical duct bank for site primary electric is being installed along the North site, behind the existing stadium.*
- *New Water service along Rt. 772 has 2,500 LF under the road.*
- *Anticipate starting on Fire Hydrants this Week of 4/3*

## Progress Photos















