

# PROJECT UPDATE

April 2023

## LONDON ELEMENTARY ADDITIONS



Photo 01 - Classroom wing addition foundation piers in place



Photo 02 - Parking lot addition subgrade improvements complete



Photo 03 - View at hallway addition, site demolition complete



Photo 04 - View at playground site, waterline installation in progress

## CONSTRUCTION UPDATE

### CONSTRUCTION UPDATE

#### Work Completed:

- Site Demolition
- Classroom wing
- Foundation piers

#### Work in Progress:

- Utility relocate
- Parking lot subgrade prep
- Site utilities

### LOOKING FORWARD

- New pole mount transformer
- Foundation grade beams
- underground plumbing

Timeline	Total Amount	100%
03/2024		
02/2024		
01/2024		
12/2023		
11/2023		
10/2023		
09/2023		
08/2023		
07/2023		
06/2023		
05/2023		
04/2023		
03/2023		
02/2023	\$505K	5.3%



LONDON ISD  
MAY 2022 BOND PROJECTS



Designing Schools . . . With Kids in Mind!

[www.claycomb.net](http://www.claycomb.net)



# PROJECT UPDATE

April 2023

## LONDON HIGH SCHOOL / MIDDLE SCHOOL ADDITIONS



Photo 01 - Classroom wing addition foundation piers in place



Photo 02 - Classroom wing addition foundation piers in place



Photo 03 - Cafeteria addition expansion demo complete



Photo 04 - Cafeteria addition site utility relocation in progress

### CONSTRUCTION UPDATE

#### CONSTRUCTION UPDATE

##### Work Completed:

- Classroom addition
- Foundation piers
- Demolition
- Existing concrete shoring

##### Work in Progress:

- Underground plumbing
- Gradebeam formwork and
- Reinforcing
- Utility relocates

##### LOOKING FORWARD

- Cafeteria
- Foundation piers
- Grade beam formwork and Reinforcing

Timeline	Total Amount	100%
03/2024		
02/2024		
01/2024		
12/2023		
11/2023		
10/2023		
09/2023		
08/2023		
07/2023		
06/2023		
05/2023		
04/2023		
03/2023		
02/2023	\$720K	5.4%



LONDON ISD  
MAY 2022 BOND PROJECTS

Designing Schools . . . With Kids in Mind!



[www.claycomb.net](http://www.claycomb.net)



# PROJECT UPDATE

April 2023

## STADIUM COMPLEX IMPROVEMENTS



Photo 01 - View west at concessions, foundation piers complete



Photo 02 - Football field subgrade improvements in progress



Photo 03 - Pole vault subgrade improvements in progress



Photo 04 - Discuss field subgrade improvements in progress

## CONSTRUCTION UPDATE

### CONSTRUCTION UPDATE

Work Completed:

- Foundation pad prep and piers

Work in Progress:

- Football field subgrade improvements
- Site utilities
- Underground plumbing
- Grade beam formwork & reinforcing
- Select fill install at field events
- Select fill install at football field

### LOOKING FORWARD

- Foundation concrete placement
- Structural masonry walls and grading

Timeline	Total Amount \$9,497,578	100%
03/2024		
02/2024		
01/2024		
12/2023		
11/2023		
10/2023		
09/2023		
08/2023		
07/2023		
06/2023		
05/2023		
04/2023		
03/2023	\$1.24M	13.7%
02/2023		



LONDON ISD  
MAY 2022 BOND PROJECTS



Designing Schools ... With Kids in Mind!

[www.claycomb.net](http://www.claycomb.net)