



Kerrville

Independent School District

Bond 2018

2018 Bond Program Update

9.21.2020



Package 2 Renovations

Our Goal: All projects completed on time, under budget, with highest quality

Roofs, HVAC, MEP – HVAC Demo began early.

PBK and Satterfield and Pontikas CM&R

21st Century Flex Spaces, Tally Entry/Gym Flooring, ECC Decking Renovations, Tally and ECC Awnings

Central Office Windows, condensate lines, roof repairs



Package 2 Current Progress



Tivy Education Center:

ECC bus pick up area canopy

CO windows - field measurements complete, order placed, installed September

Daniels, Starkey, Nimitz:

HVAC – Testing and Balancing

Flex Learning space – waiting on glass

Tivy:

HVAC – Roof tops air handlers will ship at end of September, installation will take place in October 10, 17

Flex learning – waiting on glass

Tally:

Canopy new student drop off

Flex Learning



HPMS

Huckabee, Inc. Architects

- Concrete Column removed
- Building Concrete – complete
- Steel Erection in Science and Humanities wings
- Fine Arts CMU and exterior walls continue
- Roof Deck installation continues
- Electives wing roof deck installed, MEP installation continues, framing of rooms complete and sheet rock progressing

HPMS Project Update



HPMS Project Update

HPMS

Huckabee, Inc. Architects

- Windows installed in electives wing and framing in Administrative wing
- Electives wing, Gyms/Athletics exterior brick & stone progressing
- Tile wainscoting installed in electives wing
- Painting in electives wing and gyms
- MEP in administrative wing



Hal Peterson MS Drone Footage

[HPMS Drone August 7, 2020](#) [HPMS Drone September 16, 2020](#)





FUTURE HOME OF THE NEW HAL PETERSON MIDDLE SCHOOL

Scheduled to Open August 2021



Thank You Kerrville For Supporting Our Students!

Huckabee