



Kerrville

Independent School District

Bond 2018

2018 Bond Program Update

2.17.2020



Package 2 Renovations

Our Goal: All projects completed on time, under budget, with highest quality

**Roofs, HVAC, MEP, 21st Century Renovations –
PBK and Satterfield and Pontikas CM&R**



We have broken Package 2 into 3 successive GMP contract addenda.

- GMP 1 – Roofs / HVAC Replacement and Upgrades. Approved by BOT on January 23, 2020
- GMP 2 – Bathroom Renovations, ECC Renovations, Canopies and Tivy Ed Center Roof repairs/replacement (removed 21st Century Renovations Flexible Learning Spaces) For BOT Consideration February 17, 2020
- GMP 3 – Civil Improvements (ADA access, drainage, etc.) Window repair/replacement Admin. Bldg.



HPMS Project Update

HPMS

Huckabee, Inc. Architects

- Building pad, football field and tennis courts earthwork is complete, footing for tennis court retaining wall pour successful
- Deceleration Lane and new North drive entrance under construction
- Underground utilities, plumbing and electrical is underway
- Pouring the Foundation – in sections beginning at the Gyms **(February 21)**
- “Go Vertical” can begin after concrete pour at area G





FUTURE HOME OF THE NEW HAL PETERSON MIDDLE SCHOOL

Scheduled to Open August 2021



Thank You Kerrville For Supporting Our Students!

Huckabee