



Kerrville

Independent School District

Bond 2018

2018 Bond Program Update

11.18.19



Package 2 Renovations

Our Goal: All projects completed on time, under budget, with highest quality

Roofs, HVAC, MEP, 21st Century Renovations – PBK and Satterfield and Pontikas CM&R

• Package 2 (*initial* target completion December 2020)





Package 2 - Design Development to GMP

Package 2: Project Timeline

PBK Architects

- **Bidding: November 11th**
- **Pre-Bid Meeting: November 21, 2019**
- **Bids Opening: December 12, 2019**
- **GMP to Board for Consideration: January 13, 2020**



HPMS Project Update

HPMS

Huckabee, Inc. Architects

- **Groundbreaking Ceremony Monday, October 28, 2019**
- **Awaiting materials testing results on the work on the pad site.**
- **Underground Utilities**
- **PreCon Meeting with City of Kerrville on 11/6 regarding activation of HPMS waterline (Nov. 27th)**
- **“Go Vertical” can begin once an onsite fire hydrant is active**
Pouring the Foundation – in sections beginning at the Gyms (December-January)



FUTURE HOME OF THE NEW HAL PETERSON MIDDLE SCHOOL

Scheduled to Open August 2021



Thank You Kerrville For Supporting Our Students!

Huckabee