



Kerrville

Independent School District

Bond 2018

2018 Bond Program Update

10.21.19



Package 2 Renovations

Our Goal: All projects completed on time, under budget, with highest quality

**Roofs, HVAC, MEP, 21st Century Renovations –
PBK and Satterfield and Pontikas CM&R**

• Package 2 (*initial* target completion December 2020)





Package 2 - Design Development to GMP

Package 2: Project Timeline

PBK Architects

- **Construction Documents (75%) Page Turn: October 24, 2019**
- **Bidding, negotiating, permitting (GMP): November 7th – Early 2020**
- Work Calendar is still TBD

Ag Facility Update

Ag Facility

Huckabee, Inc. Architects

- Planning and Design Kickoff Meeting 10/21/2019
- Concept, Programming, Schematic, CD's, Bidding (CSP), Construction Timeline (October 2019 – August 2021)



HPMS Project Update

HPMS

Huckabee, Inc. Architects

- **Best Value Letters**
- **Site Clearing and Pad Site Development (9/24 – Present)**
- **Underground Utilities**
- **Pouring the Foundation – in sections beginning at the Gyms (December 2019)**
- **Pre Construction Meetings**
- **Groundbreaking Ceremony Friday, October 25, 2019**
- **“Go Vertical” can begin once an onsite fire hydrant is active**



FUTURE HOME OF THE NEW HAL PETERSON MIDDLE SCHOOL

Scheduled to Open August 2021



Thank You Kerrville For Supporting Our Students!

Huckabee