



Kerrville

Independent School District

Bond 2018

2018 Bond Program Update

9.16.19



Project Calendar Expectations



Our Goal: All projects completed on time, under budget, with highest quality

Roofs, HVAC, MEP, 21st Century Renovations – PBK and Satterfield and Pontikas CM&R

- Package 2 (*initial* target completion December 2020)

Ag Facility

- Planning and Design (to begin October 2019)

Safety Items - Complete

- Package 1 and Package 3 – Vestibules / Safety completed (August 2019)
- (2 fire alarm projects moved to Summer 2020)



Package 2- Renovation Images



PBK





Package 2 - Design Development to GMP

Package 2: Project Timeline

PBK Architects

- **Design Development:** August 11th – September 25th
- **Construction Documents:** September 25th – November 7th
- **Bidding, negotiating, permitting (GMP):** November 7th – January 13th
- Work Calendar is still TBD



HPMS Project Update

HPMS

Huckabee, Inc. Architects

- **GMP for Board Consideration tonight**
- **Construction Start Date 9/24/2019** (if GMP approved)
- **Ground Breaking Ceremony (Fall 2019)**





Huckabee



HAL PETERSON MIDDLE SCHOOL











More Information To Come
