



# Kerrville

Independent School District

**Bond 2018**

# 2018 Bond Program Update

3.25.19



# Project Calendar Expectations



**Our Goal:** All projects completed on time, **under budget**, with highest quality

## Safety Items

- Package 1 and Package 3 - Vestibules completed (August 2019)

## Roofs, HVAC, MEP, et al.

- Package 2 completed (December 2020)

## New Construction - HPMS

- Schematic Design Board Approval (March 25, 2019)
- March 26, – May 2019 Design Development Phase
- Break Ground (September 2019)
- 18+1 Months Construction w/ Final Completion (May 2021)





# RFP Process – Current Progress

---

## **Package 1: Safety – CSP(2)**

PBK Architects

**3/22 Bid Pre-proposal meetings for door locks and fire alarms / safety cameras**

**4/9 Bid Openings (2)**

**4/15 Recommendations to KISD Board of Trustees**

## **Package 3: Secured Vestibules – CSP**

Huckabee, Inc. Architects

**3/20 Bid Pre-proposal meeting**

**4/8 Bid Opening**

**4/15 Recommendations to KISD Board of Trustees**

## **Package 2: Replacement/Renovations – CMAR**

PBK Architects

**3/18 Bid Pre-proposal meeting**

**4/1 Bid Opening**

**4/8 CMAR Interviews**

**4/15 Recommendations to KISD Board of Trustees**

# Hal Peterson Middle School – Next Steps

