

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2023



Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,522,564
Transfers/Adjustments:	\$1,572,616	Paid to Date:	\$2,401,896
Revised Budget:	\$4,522,565	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Construction

Phase %: 65%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



- Scope: **2019 Bond Referendum**
- Athletics
- CM Pre-Con Services (BLMS)
- Design Services (BLMS)
- Safety/Security
- Technology /Infrastructure
- Technology Items under \$5,000

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: Construction is in progress. Electrical room buildout is complete. Installation of equipment is in progress. Camera and PA system installation is in progress. Fencing improvements are complete. Exterior lighting and athletic field lighting is complete. Generator delivery scheduled for February 2024.