

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2023



Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$30,462,713
Transfers/Adjustments:	\$3,967,610	Paid to Date:	\$16,555,320
Revised Budget:	\$30,731,366	Available Budget:	\$268,653

2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Construction

Phase %: 55%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Renovations
Safety/Security

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.

Monthly Progress: Construction is in progress. Fire lane, new addition, admin area, media center, and modulars are complete. 800 Wing renovation in progress. Final inspection scheduled for December. 700 wing to start during Winter Break. 600 wing, cafeteria and PAC are remaining.