



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: October 2023

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

September 29 2023

Table of Contents

1 Executive Summary Report No. 07

2 Progress Photos

3 Change Order Log (Pending)

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 53 %

Status: On Schedule

BUDGET STATUS:

Contract amount: \$51,588,793.00 Total billed to date: \$27,834,267.33

Approved change orders: \$536,818.55 Paid to date: \$25,050,840.46

Revised contract amount: \$ 52,125,611.55

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Site Storm Water work has resumed. Working on NE corner of Site.*
- *Backfill of Building Foundations in Area A, B, C and D is Complete*
- *CMU Foundations in all Areas is 100%*
- *CMU to Bearing is 100% in Area B*
- *Concrete SOG in Area B is 90% complete*
- *Concrete SOG in Area A is 40 %*
- *CMU Walls are to roof bearing Aud. North and West walls.*
- *CMU Walls in Area B Wood Shop East side is to Bearing.*
- *Structural Steel Erection has started in Area B and is 45% complete,*
- *Plumbing UG Rough In area A, B and D Complete, Area C 90%*
- *Electrical Main Power and Data Under Slab Rough In is Complete to Main Electrical of Area A and B. Area C at 50%*
- *HVAC UG Rough in of Chilled water piping from Mechanical rom to cooling towers is Complete. Cooling tower Pad is formed and poured.*
- *HVAC CMU wall rough in is on going in Area A and B.*
- *New Forced Sanitary Pipe Installation is Complete. Manholes installation is Complete. Testing is ongoing.*
- *Rt 772 paving restoration is ongoing.*

Progress Photos





