



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: January 2024

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

January 04 2024

Table of Contents

1 Executive Summary Report No. 10

2 Progress Photos

3 Change Order Log (Pending)

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 49 %

Status: On Schedule

BUDGET STATUS:

Contract amount: \$76,802,300.00 Total billed to date: \$37,681,461.99

Approved change orders: \$244,366.39 Paid to date: \$34,245,308.42

Revised contract amount: \$ 77,046,666.39

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Site Water Piping from Meter Pit to just East of existing stadium installed.*
- *Site Fire piping is extended to building. (Fire Pump Room.)*
- *Sub-grading for portion of South West parking ongoing.*
- *Concrete SOG in Area B is 99%*
- *Concrete SOG in Area A is 60%*
- *Concrete SOG in Area C and D 95 %*
- *Concrete Slab on Deck complete at Area B 85%*
- *Masonry Continues, interior walls First Floor Area B and D*
- *Masonry Continues to bearing Second Floor Area B (85%)*
- *Structural Steel Erection in Area Band D and is 85% complete.*
- *Plumbing CMU Rough In area A, B, C and D ongoing.*
- *Plumbing Overhead piping RWC, Domestic, Gas ongoing.*
- *Electrical Branch Wire Pull in Area A & B on going.*
- *Electrical Conduit installation areas A, B C and D.*
- *HVAC overhead piping in Mech. Room is ongoing.*
- *HVAC Duct and Pipe hangers ongoing in Area B and D.*
- *HVAC CMU wall rough in is ongoing in Area A&B*
- *HVAC Cooling Tower assembly ongoing.*

Progress Photos







