

2017 BOND PROJECTS – BOARD UPDATE

Nottingham Elementary School Replacement

Spring Branch Independent School District
 SBISD Project No. 67236
 PBK Project No. 20335
 December 31, 2023



- **PROJECT TEAM:**

Owner:	Spring Branch ISD	Assoc. Superintendent for Ops:	Travis Stanford
		Project Manager:	Noel Moreno
Architect:	PBK	Partner-in-Charge:	Brandon Ross
		Architect / Client Executive:	Philip Stewart
CM-at-Risk:	Durotech, Inc.		

- **GENERAL SCOPE OF WORK:**

- Replacement of Nottingham Elementary School while maintaining school operations during construction.

- **BOND PLAN PROJECT TIMELINE:**

- The following project is included in year four of the bond program. The Project Advisory Team is involved from the Schematic Design (SD) to the Design Development (DD) phase.

PROJECT ADVISORY TEAM	JANUARY 2021 – AUGUST 2021
CMAR SELECTION PROCESS	JANUARY 2021 – MARCH 2021
SCHEMATIC DESIGN	JANUARY 2021 – APRIL 2021
DESIGN DEVELOPMENT	MAY 2021 – JUNE 2021
CONSTRUCTION DOCUMENTS	JULY 2021 – NOVEMBER 2021
GMP PROCESS / BOARD APPROVAL	OCTOBER 2021 – MARCH 2022
CONSTRUCTION PHASE	MARCH 2022 – AUGUST 2023
OCCUPANCY	AUGUST 2023

Current Point

- **PROJECT STATUS OVERVIEW**

- Requested changes to be completed after school hours.
- Project closeout in progress.

- **PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- Install of new fire extinguishers completed.
- Rubber installation is completed in workout area, open 1/2/24. (New equipment to be installed Jan 18th.)
- Landscape maintenance completed 12/22/23. Irrigation has been pulled from outside of soccer area, as requested.

- **NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- January 22, 2024, install date for Donor Wall.
- New equipment at workout area projected to be installed Jan 18th.



Interior View at stairs.



Exterior view at entrance canopy.