

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2024




**Bluffton Middle School**  
**30 New Mustang Dr, Bluffton 29910**  
 Cluster: Bluffton      Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,522,564
Transfers/Adjustments:	\$1,572,615	Paid to Date:	\$2,439,149
Revised Budget:	\$4,522,564	Available Budget:	\$0

## 2019 Bond Referendum Renovation

Project ID: 51925389-1

Current Phase: Construction      Phase %: 65%      Delivery Method: CMAR  
 Design Firm: SGA      Contractor: Thompson Turner Construction



- Scope: 2019 Bond Referendum**  
 Athletics  
 CM Pre-Con Services (BLMS)  
 Design Services (BLMS)  
 Safety/Security  
 Technology /Infrastructure  
 Technology Items under \$5,000

**Project Details:** Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

**Monthly Progress:** Construction is in progress. Electrical room buildout is complete. Installation of equipment is in progress. Camera and PA system installation is in progress. Fencing improvements are complete. Exterior lighting and athletic field lighting is complete. Generator delivery scheduled for February 2024.