

MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2023



Pritchardville Elementary School

9447 Evan Way, Bluffton 29910

Cluster: Bluffton

Principal: Brenda Blue

| | | | |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$2,757,889 | Encumbered and Paid: | \$3,646,896 |
| Transfers/Adjustments: | \$889,007 | Paid to Date: | \$1,348,919 |
| Revised Budget: | \$3,646,896 | Available Budget: | \$0 |

2019 Bond Referendum Renovation

Project ID: 51925378-1


Current Phase: Construction

Phase %: 52%

Delivery Method:

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
CM Pre-Con Services (PVES)
Design Services (PVES)
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

Monthly Progress: Construction in progress. Electrical conduits, raceways and penetration installation is nearing completion. Structured cabling is complete. Camera and PA work is in progress.

Playground Renovation

Project ID: 51925378-2


Current Phase: Complete

Phase %: 100%

Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Scope of work includes upgrades to the Playground areas.

Monthly Progress: Project is complete.