

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2023



## Red Cedar Elementary School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation

Project ID: 51925376-3


Current Phase: Construction

Phase %: 78%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: CPPI



Construction Start: Q1 2024 Construction End: Q3 2024

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes improvements to Technology/Infrastructure.

**Monthly Progress:** Construction pending start in March 2024.