



**HCS Project Manager:** Trevor Turner


**Schools:** Numerous

**Architect/Engineer:** N/A


**Contractor:** Smith's Addressing Machine Services (SAMS)

**Project Scope:** To upgrade our existing Electronic Access Controls throughout the district.

**Current Status:** First phase of installation in-progress. Scheduling future phases.

**Budget:** Phase 1: **\$450,000** Approved Date: May 23, 2022.   
Remaining Phases: **\$1,350,000** Approved Date: May 15, 2023

**Budget Issues:** None.

**Schedule:** Six facilities Completed   
Remaining eight facilities in this phase – To be completed throughout the Fall.  
Future Phases - Scheduling

**Schedule Issues:** None.