



Quarterly Executive Summary
Waccamaw Elementary Interior Upgrades & Reno.
Q3 2023



HCS Project Manager: Ara Heinz

Principal: Leslie Huggins

Architect: Quackenbush Architects + Planners

Contractor: Chancel Construction

Project Scope: Targeted renovations throughout the interior of the school to include new paint in approximately 40 classrooms, new millwork in some classrooms, new exhaust fans in 6 adult bathrooms, new carpet tile over existing flooring in several classrooms.

Current Status: Project is substantially complete. Paint, flooring, millwork, and exhaust fans have been installed/are complete. Punch list work is ongoing.

Budget: Original Budget: **\$920,000.00** (includes design & construction)

Budget Issues: None.



Schedule: On schedule.

Schedule Issues: None.



Achievements: Project in close out. This will be the final report.