



Quarterly Executive Summary Playground Update Projects Q3 2023



HCS Project Manager: Trevor Turner

Schools: Burgess Elementary, Carolina Forest Elementary, Conway Elementary, Forestbrook Elementary, Kingston Elementary, and Pee Dee Elementary

Architect/Engineer: Multiple

Contractor: Multiple

Project Scope: To evaluate and implement improvements for various elementary school playgrounds throughout the district.

Current Status: Beginning second phase of improvements throughout the district. Evaluating needs and developing scope of work and specifications. Additional playground improvements may be feasible, budget permitting.

Budget: \$6,000,000 Approved Date: November 15, 2021.



Budget Issues: None.

Schedule:
Carolina Forest Elementary - Developing scope of work and specifications.
Burgess Elementary – Equipment on Order
Conway Elementary (CD-K) – Complete
Conway Elementary (Elementary)– Construction in-progress
Forestbrook Elementary (Elementary) – Equipment delivery 10/9/23
Kingston Elementary – Equipment on Order
Pee Dee Elementary – Equipment on Order



Schedule Issues: None.