

PROJECT	CONSTRUCTION DOCUMENTS	NYSED	BID	CONSTRUCTION	NOTES
PHASE 1					
LADSBS Parking					Project Completed
AMPS Emergency Road					Project Completed
AMPS Upper Parking					Project Completed
LADSBS Air Conditioning					Pending power equipment shipping late February for March delivery. Installation will follow. PSEG will be scheduled after power equipment installation.
LADSBS Air Scrubber					
LADSBS Generator Hook-up					
PHASE 2					
AMPS Ventilation - A/C					Ventilator equipment installed; cabinet work complete; waiting power equipment delivery pending summer 2024
AMPS Playground					Waiting on equipment delivery
AMPS Bathroom Door Frames					Project Complete
AMPS Classroom Sink/Cabinets					Project Complete
AMPS Gym Addition					Masonry walls for corridor underway
LADSBS Art Room					Piping is being run for new Unit Ventilators
NCRMS Ventilation - A/C					
NCRMS Generator Hook-up					
NCRMS Boilers					
NCRMS Family Consumer Science CR					
PHASE 3					
MPHS Ventilation - A/C					Updated anticipated construction start summer of 2025; Submitted to NYSED October 2023; dependent on NYSED approvals and supply chain issues. SED has over 1,100 project waiting for review. They are currently projecting our review for mid-April. I am not confident that they will meet that projected review. I would anticipate our review taking place Mid-July
MPHS Emergency Access Road					
MPHS Paving					
NCRMS Art Rooms					
NCRMS Convert FCS to Classroom					
MPHS Boys Showers					
MPHS Art Rooms					
MPHS Robotics Room					
MPHS/NCRMS Solar Back up					
NCRMS Convert FCS to Classroom					

--> This update does not include the other project list (B-list). If funding allows, these other projects may be added in future updates.