

Issaquah High School Stadium Update

Capital Projects Update
August 8, 2023

Purpose

- To provide an update to the Board related to the Issaquah High School Stadium project including the athletic field turf replacement, the track replacement, the replacement of the stadium lights and the upgrades to the stadium sound system.

Status Update

- Issaquah High Stadium
 1. Athletic Field Turf Replacement
 - Funding - 2018 Capital levy
 - Status - Complete
 2. Track Replacement
 - Funding - 2018 Capital Levy
 - Status - Complete
 3. Stadium Lights Replacement
 - Funding - a combination of funds from the 2012 Bond Stadium Improvements project, the 2018 Levy Turf Replacement project and Board Reserves (approved by the Board 05/23/23).
 - Status - Underway and expected to be complete by August 31, 2023
 4. Stadium Sound System Upgrades
 - Funding - 2012 Bond Stadium Improvements project
 - Status - Underway and expected to be complete by August 31, 2023



ISSAQUAH
SCHOOL DISTRICT 411



ISSAQUAH
SCHOOL DISTRICT 411



There is currently a herons nest located at the top of one of the existing light poles in the southwest corner of the stadium. Plans are to leave that one particular light pole in place and in November 2023 (this year) come back when the heron is gone, remove the light fixture and install a platform designed to house the herons nest. We are currently consulting a wildlife biologist to confirm our plan is acceptable and meets proper guidelines.

Next Steps

- Finish projects
- Continue written email communication with the IHS stadium community until projects are complete.
- In the Fall follow-up with the IHS stadium community to solicit feedback as to how the stadium is functioning and possibly have another in-person listening session if deemed necessary.

Project Schedule

ISSAQUAH SCHOOL DISTRICT
ISSAQUAH HIGH SCHOOL

STADIUM LIGHTING REPLACEMENT
PROJECT SCHEDULE

REVISED AS OF: 08/03/2023

	START DATE	FINISH DATE	NO. OF DAYS	APRIL				MAY					JUNE				JULY					AUGUST				SEPTEMBER						
				M	M	M	M	M	M	M	M	M	M	M	M	M	M	M	M	M	M	M	M	M	M	M	M	M	M			
				3	10	17	24	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11	18	25			
IHS STADIUM LIGHTING REPLACEMENT																																
1	PLANNING / DESIGN	03/06/23	05/15/23	71																												
2	PRICING	05/15/23	05/29/23	15																												
3	PERMITTING	05/22/23	07/31/23	71																												
4	CONSTRUCTION	07/24/23	08/28/23	36																												
5	INSPECTION(S)	08/21/23	08/31/23	11																												
6	FIRST AVAILABLE USE DATE	09/01/23	09/01/23	1																												
7	FIRST HOME SPORTING EVENT	09/05/23	09/05/23	1																												
8	FIRST HOME FOOTBALL GAME	09/22/23	09/22/23	1																												
9	INSTALLATION OF NEW HERON NEST PLATFORM	11/01/23	11/30/23	30																												

Questions?

