


MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2024



Beaufort High School Facilities Update by Project Cont.

Phase 2 - 2019 Bond Referendum Renovation **Project ID: 51925390-2**

Current Phase: Closeout Phase %: 96% Delivery Method: CMAR
 Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology /Infrastructure

Project Details: Phase 2 scope of work includes Safety/Security upgrades to the camera and security systems. Additional upgrades to the Technology/Infrastructure related to server room improvements, and various athletic improvements including the wrestling/weight room.

Monthly Progress: Construction in complete. Closeout is in review.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925390-3**

Current Phase: Construction Phase %: 55% Delivery Method: CMAR
 Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Athletics

Project Details: Scope of work includes new restroom facilities at practice field.

Monthly Progress: Construction in progress. Shop Drawings and submittals are in approval. Material ordering is in progress.