

MONTHLY REFFERENDUM REPORT DETAILED - as of February 29, 2024



Hilton Head Island High School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925396-3**

Current Phase: Construction Phase %: 75% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology/Infrastructure


Project Details: Phase 3 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

Monthly Progress: Construction in progress. Vestibule bullet resistant glass installation is complete. Bleachers installation is complete. Existing fieldhouse is complete. Lacross storage facility is complete. Baseball facility renovations pending season completion. Dugout construction is complete. Ticket booth building is pending delivery. Buildings are on order. Technology improvements are in progress.

Phase 4 - 2019 Bond Referendum Renovation **Project ID: 51925396-4**

Current Phase: Design Phase %: 95% Delivery Method: CMAR

Design Firm: Little Diversified Architectural Consulting Contractor: TBD



Scope: 2019 Bond Referendum

Design for building renovations

Project Details: Phase 4 scope of work includes design of various Building Renovations.

Monthly Progress: Design of building renovation is in progress. 100% CD's are complete and in pricing.