

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2024



Hilton Head Island High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925396-3**

Current Phase: Construction Phase %: 75% Delivery Method: CMAR
 Design Firm: McMillan Pazden Smith Architecture Contractor: M.B. Kahn Construction Company, Inc.




Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology/Infrastructure

Project Details: Phase 3 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

Monthly Progress: Construction in progress. Vestibule bullet resistant glass installation is complete. Bleachers installation is complete. Existing fieldhouse pending final inspection in February. New fieldhouse is pending land disturbance permits. Technology improvements are in progress. Ticket booth, softball, baseball and lacross field land disturbance permits have been received. Buildings are on order. Lacross storage facility pad installation is complete. Baseball facility renovations pending season completion.

Phase 4 - 2019 Bond Referendum Renovation **Project ID: 51925396-4**

Current Phase: Design Phase %: 50% Delivery Method: CMAR
 Design Firm: Little Diversified Architectural Consulting Contractor: TBD



Scope: 2019 Bond Referendum
Design for building renovations

Project Details: Phase 4 scope of work includes design of various Building Renovations.

Monthly Progress: Design of building renovation is in progress. 100% CD's are complete and in pricing.