

MONTHLY REFFERENDUM REPORT DETAILED - as of February 29, 2024



Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$30,491,904
Transfers/Adjustments:	\$3,967,610	Paid to Date:	\$17,632,044
Revised Budget:	\$30,731,366	Available Budget:	\$239,462

2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Construction

Phase %: 65%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Renovations
Safety/Security

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.

Monthly Progress: Construction is in progress. Fire lane, new addition, admin area, media center, and modulars are complete. 800 Wing renovation is complete. 700 wing renovation is nearing completion.