

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2024



## Pritchardville Elementary School

9447 Evan Way, Bluffton 29910

Cluster: Bluffton

Principal: Brenda Blue

Original Appropriations:	\$2,757,889	Encumbered and Paid:	\$3,646,896
Transfers/Adjustments:	\$889,007	Paid to Date:	\$1,453,652
Revised Budget:	\$3,646,896	Available Budget:	\$0

### 2019 Bond Referendum Renovation

Project ID: 51925378-1


Current Phase: Construction

Phase %: 52%

Delivery Method:

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**CM Pre-Con Services (PVES)**  
**Design Services (PVES)**  
**Safety/Security**  
**Technology /Infrastructure**

**Project Details:** Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

**Monthly Progress:** Construction in progress. Electrical and structured cabling is complete. Camera and PA work is in progress.

### Playground Renovation

Project ID: 51925378-2


Current Phase: Complete

Phase %: 100%

Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



**Scope: 2019 Bond Referendum**  
**Playgrounds**

**Project Details:** Scope of work includes upgrades to the Playground areas.

**Monthly Progress:** Project is complete.