

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2024



Whale Branch Elementary School 15 Stuart Point Rd, Seabrook 29940

Cluster: Whale Branch Principal: Marva Neal


Original Appropriations:	\$1,804,823	Encumbered and Paid:	\$3,166,494
Transfers/Adjustments:	\$1,361,671	Paid to Date:	\$2,827,566
Revised Budget:	\$3,166,494	Available Budget:	\$0

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925354-1

Current Phase: Closeout Phase %: 97% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



Scope: 2019 Bond Referendum
CM Pre-Con Services (WBES)
Design Services printing (WBES)
Safety/Security
Special Inspections (from District 01 Design Services)
Technology /Infrastructure

Project Details: Phase 1 scope of work includes Safety/Security improvements for bullet-resistant entryways and Technology/Infrastructure improvements for radio reception and server room upgrades.


Monthly Progress: Construction complete. Closeout to take place with Phase 2.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925354-2

Current Phase: Closeout Phase %: 94% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



Scope: 2019 Bond Referendum
Design Services (WBES)
Safety/Security
Technology /Infrastructure
Technology Items under \$5,000

Project Details: Phase 2 scope of work includes Safety/Security upgrades to mass notification, door contacts and cameras. Technology/Infrastructure improvements include emergency generator, cabling sound/lighting systems, and intrusion alarms.

Monthly Progress: Construction is complete. Closeout documents are being prepared.