



New Stadium Project Update

March 16, 2024





Aerial View 3/14/2024

Concession Stand



Temp Sediment Basin Backfilled



Turf Field Subgrade Progressing



Field Lighting Installed Bleacher Supports Complete



Next Steps:

Turf Field

- Finish Subgrade Placement (15%)
- Install Turf

Utilities

- Continue Underground Electric & Tech

Concession Stand

- Complete Electrical
- Install Roofing Finishes

Site Work

- Continue Final Grade & Seeding
- Continue Exterior Fencing

3/14/24 STORM DAMAGE:

EVENT: As reported by RCS

- A tornado hit the construction site shortly after 9:30PM
 - RCS Job Trailer was Destroyed
 - RCS Connex was Flipped
 - Connex contained Project Materials, Tools, Etc
 - Connex landed on Staged Athletic Equipment

NEXT STEPS

- Builder's Risk has been Notified
 - Adjuster is Scheduled on Site 3/18
- Inspection of Stored Materials and Work in Process
 - RCS Connex was Flipped
 - Connex contained Project Materials, Tools, Etc

DISCUSSION

- Structural Inspections – Concessions and Stadium Lighting
- Impact to Project Schedule
- Procurement – Lead Time for Replacement Materials