



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: April 2024

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

April 01 2024

Table of Contents

1 Executive Summary Report No. 13

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 63 %

Status: On Schedule

BUDGET STATUS:

Contract amount: \$76,802,300.00 Total billed to date: \$48,244,838.21

Approved change orders: \$388,639.01 Paid to date: \$45,542,535.02

Revised contract amount: \$ 77,190,939.01

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Site Sanitary piping Bldg. East*
- *Concrete SOG in Area B is 99%*
- *Concrete SOG in Area A is 95%*
- *Concrete SOG in Area C and D 95 %*
- *Concrete Slab on Grade stone and prep at Aud.*
- *Masonry Continues, interior walls Second Floor Area B and D*
- *Masonry Exterior Veneer (Brick and Ground Face Block) Area A North Elev. 100%, B North Elev. 85%, Area D East Elev. 65%*
- *Structural Steel Erection in Area B 90% and D and is 97% complete. (Remains Unchanged from Last Month)*
- *Area A and C Gym and Aux Gym Standing seam roofing at 50% along with Facia and Gutters.*
- *Area B Low roof, roofing complete.*
- *Plumbing CMU and Overhead piping RWC, Domestic, Gas ongoing Areas A, B, C and D*
- *Electrical CMU Rough In, in A, B, C and D*
- *Electrical Branch Wire Pull in Area A, B, C and D on going.*
- *Electrical Conduit installation areas A, B C and D.*
- *HVAC overhead piping in Mech. Room is ongoing.*
- *HVAC Duct and Pipe hangers ongoing in Area, A, B, C, C Mezz. And D*
- *HVAC CMU interior wall rough in is ongoing in Area A, B and C*

Progress Photos







