Hilton Head Island Middle School Renovation

3/31/2024

2019 Referendum

ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	PREM-ADJ	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-JUNE	2023 JULY-JUNE	2024 JULY-MAR	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETI
87 Hilton Head Island Middle)															
CONSTRUCTION																
	BUILDING & SITE CONSTRUCTION	\$19,705,079	\$8,621,710		\$28,326,789	\$0			\$10,754,087	\$6,382,368	\$17,136,455		\$11,190,334	\$0		
	MOBILE MODULAR CLASSROOMS		\$0		\$0						\$0			\$0		
	SAFETY/SECURITY	\$707,020	(\$707,020)		\$0			\$0			\$0			\$0		
51925387 569001 50000	CONSTRUCTION CONTINGENCY	\$1,326,786	(\$1,326,786)		\$0	\$0	\$0	\$0	\$0	\$0	\$0			\$0		
	TOTAL CONSTRUCTION	\$21,738,885	\$6,587,904	\$0	\$28,326,789	\$0	\$0	\$0	\$10,754,087	\$6,382,368	\$17,136,455	\$0	\$11,190,334	\$0	100.0%	•
PRE-CONST/SITE PREP															_	
51925387 539514 50000	GEOTECHNICAL CONSULTANT	\$10,000	\$1,325		\$11,325	\$0		\$11.325		\$0	\$11.325			\$0	100.0%	,
	WETLANDS & LAND SURVEY	\$50,000	(\$10.785)		\$39,215	\$0		\$39.215		\$0	\$39,215			\$0		
01020001 000010 00000	TOTAL PRE-CONST/SITE PREP	\$60,000	(\$9,461)	\$0		\$0	\$0	\$50,540	\$0	\$0	\$50,540	\$0	\$0	\$0		
DESIGN CONSULTANTS																
	A/E FEES/CABLE PKG/TEMP CLASS RM PKG		\$65,162		\$1,478,190		\$335,474	\$765,248	\$273,351	\$95,022	\$1,469,095		\$9,095	\$0		
	REIMBURSABLES	\$25,000	\$35,385		\$60,385		\$125	\$1,842	\$4,148	\$1,621	\$7,736		\$52,792	(\$143	100.2%	
	TECHNOLOGY CONSULTANTS	\$25,000	(\$25,000)		\$0						\$0			\$0		
	OTHER CONSULANTS	\$25,000	(\$25,000)		\$0						\$0			\$0		
51925387 535923 50000	CM/GC PRECONSTRUCTION FEE	\$96,128	(\$11,147)		\$84,981				\$69,944		\$69,944		\$15,037	\$0		
51925387 569003 50000	DESIGN CONTINGENCY	\$70,651	(\$50,547)		\$20,104					***	\$0			\$20,104	0.0%	
	TOTAL DESIGN CONSULTANTS	\$1,654,807	(\$11,147)	\$0	\$1,643,660	\$0	\$335,599	\$767,090	\$347,443	\$96,643	\$1,546,775	\$0	\$76,924	\$19,961	98.8%	-
VARIOUS VENDORS																1
	ADVERTISING	\$2,000	(\$142)		\$1.858		\$1.858				\$1.858	\$0		\$0	100.0%	,
	PRINTING & BINDING	\$1,000	(\$1,000)		\$0		ψ1,000				\$0	\$0		\$0		
	USER PURCHASED TECHNOLOGY	\$15,865	(\$15.865)		\$0						\$0	40		\$0		
	MISC CONTRACTED SERVICES	, .,	\$6,000		\$6,000					\$5,639	\$5,639		\$362	\$0		
51925387 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000	(\$5,000)		\$0					, , , , , , ,	\$0		,	\$0	100.0%	,
51925387 532400 50000	BUILDER'S RISK INSURANCE	\$86,956	(\$15,175)		\$71,781			\$6,466	\$65,315		\$71,781			\$0	100.0%	
51925387 539902 50000	INSPECTION FEES	\$267,130	(\$14,973)		\$252,157			\$314	\$62,259	\$47,120	\$109,692	\$390		\$142,075	43.7%	
51925387 532100 50000	UTILITIES COST/FEES	\$100,000	(\$87,259)		\$12,741			\$128	\$7,522	\$5,091	\$12,741			\$0		
	TOTAL VARIOUS VENDORS	\$477,951	(\$133,415)	\$0	\$344,536	\$0	\$1,858	\$6,908	\$135,096	\$57,849	\$201,710	\$390	\$362	\$142,075	58.8%	5
FF&E																
	FURNITURE PIECES UNDER \$5,000	\$750,000	(\$750,000)		\$0						\$0			\$0		
	RADIO EQUIPMENT		\$118,389		\$118,389		\$118,389				\$118,389			\$0		
	OFFICE EQUIPMENT UNDER \$5,000	\$20,170	(\$20,170)		\$0						\$0			\$0		
	MEDIA CENTER RESOURCES	\$200,000	(\$200,000)		\$0						\$0			\$0		
	ATHLETIC EQUIPMENT	\$100,000	(\$100,000)		\$0						\$0			\$0		
	ATHLETIC EQUIPMENT OVER \$5,000	\$75,000	(\$75,000)		\$0					0454.450	\$0		040.001	\$0		
51925387 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$500,000	(\$298,908)		\$201,092					\$154,473	\$154,473		\$18,634	\$27,985	86.1%	
51925387 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000 TOTAL FF&E	\$100,000 \$1.745.170	(\$53,640)	\$0	\$46,360 \$365.841	\$0	\$118.389	\$0	\$0	\$454.470	\$0 \$272.862	60	\$18.634	\$46,360 \$74.345	0.0% 79.7%	
	TOTAL FF&E	\$1,745,170	(\$1,379,329)	\$0	\$365,841	\$0	\$118,389	\$0	\$0	\$154,473	\$272,862	\$0	\$18,634	\$74,345	79.7%	-
	TOTAL INDIRECT COST	\$3,937,928	(\$1,533,351)	\$0	\$2,404,577	\$0	\$455,846	\$824,537	\$482,539	\$308,965	\$2,071,887	\$390	\$95,919	\$236,381	90.2%	
51925387 569004 50000	PROJECT CONTINGENCY	\$1,086,943	(\$1,086,943)	\$0	\$0									\$0	1	
	TOTAL HHIM RENOVATIONS	\$26 762 7E6	\$2.067.640	en.	\$30.731.366	\$0	\$455.846	6004 507	\$11.236.626	\$6.691.333	\$19.208.342	6200	\$11.286.253	\$236.381	99.2%	