



## Change Management Log

**Project:** Advanced Math & Science Academy Project

**Owner:** AMSA

**Architect:** Finegold Alexander Architects

### PCOs To Date

|            |     |
|------------|-----|
| Approved   | 10  |
| Pending    | 12  |
| % Approved | 45% |

### Estimated & Pending Changes

\$154,782

### Approved Changes To Date

\$49,448

### CM Contingency Utilization Forecast

\$70,890  
10.94%

LOG CURRENT AS OF 03/07/24

| CE # | PCO # | Rev. | Description  | Date Submitted | Status              | BIC   | Cost Estimate | Actual Cost | Cost Allocation   |
|------|-------|------|--|----------------|---------------------|-------|---------------|-------------|-------------------|
| 11   | 8     | 1    | Gas Line Relocation  | 1/17/2024      | Pending - In Review | Anser | \$5,000       | \$4,835     | Contingency #6004 |
| 15   | 10    | 1    | Recharge System Schedule Advancement                                   | 2/15/2024      | Pending - In Review | Anser | \$9,500       | \$9,415     | Contingency #6005 |
| 7    | 16    | 1    | Bulletin #003 - Door Hardware Additions                                | 1/26/2024      | Pending - In Review | Anser | \$2,720       | \$2,720     | Contingency #6008 |
| 12   | 17    | 0    | Bulletin #005 - Delete Stone Sill at Entries                           | 1/8/2024       | Pending - In Review | Anser | \$0           | \$0         |                   |
| 24   | 18    | 0    | Ductless Split Units Substitution                                      | 1/26/2024      | Pending - In Review | Anser | -\$2,626      | -\$2,728    | owner reserve     |
| 14   | 19    | 0    | Bulletin #007 - Wall Type Revisions                                    | 2/1/2024       | Pending - In Review | Anser | \$5,000       | \$5,577     | Contingency #6009 |
| 27   | 20    | 0    | BN-020 Window Type 01 Revision   | 2/8/2024       | Pending - In Review | Subs  | -\$5,000      | -\$5,806    | owner reserve     |
| 31   | 21    | 0    | Dark Brick Mortar Premium  | 2/22/2024      | Pending - In Review | Anser | \$3,268       | \$3,268     | Contingency #6010 |
| 23   | 22    | 0    | BN-017 Relocate Existing Gas Line                                      | 2/22/2024      | Pending - In Review | FAA   | \$16,000      | \$16,521    | Contingency #6011 |
| 29   | 23    | 0    | RFI-073 Flat Top Structure at DMH-104                                  | 3/4/2024       | Pending - In Review | FAA   | \$7,500       | \$2,800     | Contingency #6013 |
| 17   | 12    | 0    | Bulletin #009 / RFI 031 - Existing Ductbank & New Ductbank for BLD 201 | TBD            | Draft               | WTR   | \$75,000      | \$72,738    | contingency       |
| 18   | 13    | 0    | RFI #32 - Formliner Product for Retaining Walls                        | TBD            | Draft               | WTR   | \$5,000       | \$9,442     |                   |
| 22   |       |      | BN-008 Roof Membrane at Overhang                                       | TBD            | Draft               | WTR   | \$10,000      |             |                   |
| 25   |       |      | BN-012 Elevator Shaft and Roof Hatch Ladder Revisions                  | TBD            | Draft               | WTR   | \$15,000      |             |                   |
| 26   |       |      | BN-019 Grade at Northwest Corner                                       | TBD            | Draft               | WTR   | \$0           |             |                   |
| 30   |       |      | RFI-072 North/South Roof Decking Support Conflict                      | TBD            | Draft               | WTR   | \$3,000       |             |                   |
| 32   |       |      | BN-021 Teachers Lounge Shaft Detail                                    | TBD            | Draft               | WTR   | \$5,000       |             |                   |
| 33   |       |      | BN-022 Overflow Roof Leader Coordination                               | TBD            | Draft               | WTR   | \$0           |             |                   |
| 35   |       |      | Concrete Paver Sub Slab  | TBD            | Draft               | WTR   | \$6,000       |             | allowance 7112    |
| 36   |       |      | V&G Iron Works Site Bollard Material Credit                            | TBD            | Draft               | WTR   | -\$3,000      |             | owner reserve     |
| 37   |       |      | Guigli Downtime During Eversource Gas Line Relocation                  | TBD            | Draft               | WTR   | \$5,000       |             | contingency       |
| 38   |       |      | BN-023 Elevator Power  | TBD            | Draft               | WTR   | \$10,000      |             | contingency       |
| 39   |       |      | BN-024 165 Forest Street Water Service Demo                            | TBD            | Draft               | WTR   | -\$15,000     |             | owner reserve     |