



MILESTONE SCHEDULE

Updated 4/16/2024

HWRHS - Athletic Facilities Improvements Amenities Building

Hamilton, MA

Gale JN# 718602

<u>Event</u>	<u>Completion Date</u>
Authorized to Proceed	Complete
Kick-Off Programming Meeting	Complete
Permit Period* (DEP WP-68 (WWTF Connection) & Plumbing Waiver (#sinks)	Filed/Under Review
Amenities Building Programming	Completed
Schematic Design for Amenities Building	Completed
Bid Documents Complete - Amenities Building	May 13, 2024
Bid Period - Building Package (advertise 5/16/2024) Bid to be issued	May 22, 2024 – June 26, 2024
.....	Sub -bids due June 5, 2024
Pre-Bid Meeting- Amenities Building	May 29, 2024
Bid Review and Award - Amenities Building	July 10, 2024
Shop Drawing/Submittal Review	July - August 2024
Pre-Construction Conference-Amenities Building	July 17, 2024
Construction Phase**(+/- 20 weeks)	July 17, 2024 – November 15, 2024
Substantial Completion.....	November 15, 2024
Project Close-Out/Final Completion (Final paving with Fields Project)	June 15, 2025

**Possibly pending permit approval*

***Construction schedule is contingent on weather and contractor performance.*