

Mitchell Elementary School Renovation

PROJECT TEAM

Construction Management:

Cumming

Project Manager:

Joe Christian

Site Manager:

Matt Corish

Architect:

Red Iron Architects

General Contractor:

Brantley Construction Group



PROJECT UPDATE 10/15/2021

The majority of the phase 1 project scope has been completed. The exterior elevator structure construction scope of work continues to be an on-going activity. Steel is complete, masonry is being installed and the roofer is mobilizing by end of the month. MEP rough-ins and elevator equipment and cab install is on-going. Team is currently tracking a final completion in October.

PROJECT DATA

Scope: Construct a new secured vestibule on the second floor, with a new exterior elevator with a covered vestibule and veranda, modernization of the existing interior elevator and new MEP installations throughout the facility. Project scope also includes replacement of select flooring, ceiling tiles and ceiling grid, extensive interior painting, cabinetry upgrades and resurfacing of the existing roof.

Project Budget: \$11.5 Million

Schedule:

Construction Start: Aug 2020

Project Completion: Oct 2021

