

PROJECT STATUS UPDATE

Farmington Public Schools

Bid Package # 10

2020 Bond Issue – New Central Office Renovations

New Central Office

Project Description:

This project includes interior renovations of the old Visions Unlimited building, in order to provide a new space for Central Office.



New Central Office

Project Overview:

- Selective existing flooring has been removed in rooms and corridors, in preparation for new flooring.



New Central Office

Project Overview:

- Selective ceilings have been demoed in preparation for new acoustical ceiling tiles and grid.
- Selective interior walls are being demoed.



New Central Office

Project Overview:

- Selective CMU walls have been opened up to allow for new room openings.




New Central Office

Project Overview:

- Existing unit ventilators are currently being demoed.
- Piping re-worked to allow for the installation of new mechanical units.



New Central Office – Look Ahead Schedule

<div>Farmington Public Schools Bid Pack 10: New Central Offices</div>																							Period Start: 1/29/2024			
																							Period End: 2/18/2024			
																							Prepared By: Jeff Robinette			
																							Page: 1 of 1			
Activity Description	Contractor	Scheduled Start	Week 1 1/29/2024							Week 2 2/5/2024							Week 3 2/12/2024							Scheduled Finish	Remarks	
			29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18			
			M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S			
New Central Office																										
Arch Demo	Great Lakes Construction	1/15/24	X	X	X	X	X																	2/2/24		
New CMU Openings, Walls	BOSS Masonry	1/24/24	X	X	X	X	X			X	X													2/6/24		
Demo Hard Tile Flooring	Trio Paint/Tile	1/26/24	X																					1/30/24		
Prime Paint	Trio Paint/Tile	1/26/24	X	X	X	X																		2/1/24	Select Rooms	
Metal Stud Wall Framing	AAC&P	1/29/24	X	X	X	X	X			X	X													2/6/24		
Install Interior Door Frames	Clark Construction	2/6/24								X	X	X	X											2/9/24		
Demo Ex Unit Ventilator and Associated Equip	Gee Missler	1/29/24	X	X	X	X	X																	2/2/24		
Disconnect Mech Temp Controls	BASS	1/1/26	X	X																				1/30/24		
Electrical Demolition	Max Elec	1/15/24	X	X	X	X	X																	2/2/24		
HVAC Piping	Gee Missler	1/29/24	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			2/16/24		
Install New Above Ceil Sheet Metal	Gee Missler	2/5/24								X	X	X	X	X			X	X	X	X	X			2/23/24		
Pull New Temp Control Wiring	BASS	2/5/24								X	X	X	X	X										2/14/24		
Electrical Rough - Walls	Max Elec	1/31/24			X	X	X			X	X	X	X	X			X	X	X	X	X			2/16/24		