

# PROJECT STATUS UPDATE

## Farmington Public Schools

Bid Package # 8

2020 Bond Issue – North Farmington High School



# North Farmington High School

## Project Description:

The North Farmington High School project includes selective architectural, mechanical, electrical, and plumbing renovations throughout the interior of the building. As well as, a substantial renovation to the building's kitchen.





# North Farmington High School

## Project Overview:

New horizontal unit ventilators have been set and are currently being piped in classrooms.





# North Farmington High School

## Project Overview:

New LVT flooring is currently being installed in the server area.





# North Farmington High School

## Project Overview:

New wall tile installation has begun in selective bathrooms. Floor tile to follow.



# North Farmington High School


## Project Overview:

New casework has been installed in selective rooms throughout the building.





# North Farmington High School – Three Week Look Ahead



Farmington Public Schools

North Farmington High School

3-Week Look Ahead Schedule

Period Start: 7/17/2023

Period End: 8/6/2023

Prepared By: Jose Jimenez

Activity Description	Contractor	Week 17 7/17/2023							Week 18 7/24/2023							Week 19 7/31/2023							Notes
		17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	
		M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	
Installing New Pool Equipt in Mech rm	Aquatic Source								X	X	X	X	X			X	X	X	X	X			
Clocks, Disconnect Mech, Temporarily Rem Ceiling Elec/Tech Items, Reconnect Mech Units	Brenner Electric	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
LVT in Servery and Cafeteria	Cohn's		X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Vinnyl base in classromm in area B & J	Cohn's				X	X			X	X													
Wall tile in Kitchen and Grouting	D.F. Flooring								X	X	X												
Tile toilet rooms B124 & 100	D.F. Flooring			X	X	X			X	X	X	X	X			X	X	X	X	X			
Install New Sub-Pumps In Pool Mech Rm	Danboise Mech	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Prep for new toilet room sinks	Danboise Mech	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Install grid in girls locker	DTS								X	X	X	X	X			X	X	X	X	X			
Install MAU, Pumps, Gym AHU, Grill in Gym	Ecker Mechanical	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Motorized Dampers, Condensate pumps, FCU, Duct work in Cafeteria, Boilers, Mezz Mech Equip	Ecker Mechanical	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Start block infill in bathrooms	J&J	X	X	X																			
General Clean-up	McCarthy/Smith					X							X							X			
Installing Kitchen cooler & freezer, Stainless Steel, Kitchen equip (end of July)	Stafford Smith								X	X	X	X	X			X	X	X					
Paint Block in Servery room, Caulk all Holes in Walls in Receiving Room, and Paint in Pool Mechanical , and pool walls	Trio Painting			X	X	X			X	X	X	X											
Start Installing Doors & Hardware	Wally K				X	X			X	X	X	X	X			X	X						
Re-installwork in Area B & J	Wally K												X			X	X	X	X	X			
Deliver all steel for Bracing and Install	Zak Welding	X	X	X	X	X			X	X	X	X	X			X							
Start Cleanig In area J & B	Essence Cleaning															X	X	X	X	X			