

PROJECT STATUS UPDATE

Farmington Public Schools

Bid Package # 7

2020 Bond Issue – Maxfield Education Center & STEAM Academy

STEAM Academy

Project Description:

This project involves selective interior architectural, mechanical, electrical, and plumbing renovations throughout the building. As well as, selective exterior site improvements.



STEAM Academy

Project Overview:

- Installation of the K-13 acoustical spray has begun in the gymnasium.



STEAM Academy

Project Overview:

- Underground plumbing and electrical is nearly complete in the server room. Placement of the new concrete and hard tile to follow.



STEAM Academy

Project Overview:

- Selective new wall pads and basketball backboards have been installed in the gymnasium.



STEAM Academy – Three Week Look Ahead

ID	Task Name	Start	Resource	Jun 18 - Jun 24					Jun 25 - Jul 01					Jul 02 - Jul 08				
				M	T	W	T	F	M	T	W	T	F	M	T	W	T	F
				19	20	21	22	23	26	27	28	29	30	03	04	05	06	07
1	STEAM ACADEMY CONSTRUCTION	06/19/23		■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
4	Light Fixture & Clock Demo/Installation	06/19/23	ACES	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
5	Floor/Surface Protection: Gym, Kitchen, Café Work Area, Girl's Locker Room	06/19/23	DKI	■	■	■	■											
6	New AHU Fan Motors, etc.	06/21/23	Systemp			■	■	■	■	■	■	■	■	■	■	■	■	■
7	Construct Steel Stud/Foam Dust Barricade Walls@Cafe/Kitch. Opening w/D...	06/21/23	Higley			■	■											
8	Demolish Lights-Servery/Girl's Locker Room	06/21/23	ACES			■												
9	Disconnect Bleacher & CUH Power	06/21/23	ACES			■												
10	Demolish Girl's Locker Room Ceiling	06/22/23	DKI				■											
11	Demolish Bleachers/Extend Floor Protection	06/22/23	DKI				■											
12	Demolish Kitchen Ceiling	06/22/23	DKI				■											
13	CMU Demo/Re-work, Steel Install@Kitchen/Cafeteria	06/23/23	DC Byers, Zak W					■	■	■	■	■						
14	Sink Disconnects- B113 & C116	06/22/23	Danboise				■											
15	Servery Equipment Disconnects	06/22/23	ACES, Danboise				■											
16	Remove Servery Equipment	06/30/23	DKI										■					
17	Sawcut Servery Floor, Remove Conc., Demo Tile & Grind	06/30/23	DKI										■	■	■	■	■	
18	ERU Steel Installation	06/23/23	Zak Welding					■	■									
19	UG Servery Pibg. & Electrical & Inspections	07/07/23	ACES, Danboise															■
24	Elect. Demo- Storage(A122)	06/26/23	ACES						■									
25	Demo Handrails, Gym Pads, Counters in B113 & C116	06/27/23	DKI							■								
26	Cabinet & Countertop Installation Art Rm & Staff Room	06/28/23	Wally K								■	■						
27	Disconnect RTU-1 & 2, ERU & ACU Power	06/28/23	ACES								■							
28	Gas Pipe Disconnects-RTU's	06/28/23	Danboise								■							
29	(Crane Lift) Install New RTU's & ERU	06/29/23	Systemp									■						
30	New RTU, ACU & ERU Conduit Installation	06/30/23	ACES										■	■	■	■	■	■
31	Rooftop, Gym, Storage (A122) Duct Installation	06/30/23	Systemp										■	■	■	■	■	■
32	Remove C116 Ceiling Pads	06/27/23	DKI							■	■							
33	Backboard Demo, Installation of New Hoops & Wall Pads	07/05/23	Bareman													■	■	■
34	Light Fixture & Clock Demo/Install in Offices	07/05/23	ACES													■	■	■