

# PROJECT STATUS UPDATE

## Farmington Public Schools

Bid Package # 16

2020 Bond Issue - Visions Unlimited



# Visions Unlimited – Project Description

## Project Description:

The Visions Unlimited project includes demolition and re-work throughout the interior and exterior of the old Farmington Central High School building (in order to provide a new space for the Visions Unlimited program).





# Visions Unlimited

## Project Overview:

- Interior wall and ceiling painting is on-going throughout the building.



# Visions Unlimited

## Project Overview:

- Bathroom floors and walls are being prepped and tile is being installed.





# Visions Unlimited

## Project Overview:

- Interior lighting installation has begun in selective areas of the building.



# Visions Unlimited


## Project Overview:

- All of the new casework has been delivered and is being prepped for installation.





# Visions Unlimited – Three Week Look Ahead

		FPS 2021 Bid Pack 16: Visions Unlimited																				Period Start: 5/1/2023			
		3-WEEK LOOK-AHEAD SCHEDULE																				Period End: 5/7/2023			
																						Prepared By: Jeff Robinette			
																						Page: 1 of 1			
Activity Description	Contractor	Scheduled Start	Week 1 5/1/2023							Week 2 5/8/2023							Week 3 5/15/2023							Scheduled Finish	Remarks
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21		
			M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S		
Visions Unlimited																									
Pull Wire for Home Runs/Elec	Max Elec	4/10/23	X	X	X	X	X																	5/5/23	
Lighting Install	Max Elec	4/17/23	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			5/26/23	
Install/Pipe Unit Ventilators	Contrast Mech	3/20/23	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			5/19/23	
Classroom Bath Fixtures	Contrast Mech	5/15/23															X	X	X	X	X			5/19/23	
Install Boiler Room Equip	Contrast Mech	4/17/23																						5/17/23	
Bulkheads, Misc Carpentry	AM Higley	5/3/23			X	X	X			X	X	X												5/10/23	
Ceiling Grid Install	ACP	4/5/23	X	X	X	X	X			X	X	X	X	X										5/12/23	
Paint - Classroom Walls and Ceilings	DTS Contracting	5/4/23				X	X																	5/5/23	
Tile Classroom Bathrooms	DF Floors	4/10/23	X	X	X	X	X																	5/12/23	
Playground Demolition	Sinclair Recreation	5/1/23	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			5/19/23	
Playground Install	Sinclair Recreation	5/8/23								X	X	X	X	X			X	X	X	X	X			5/17/23	
Classroom Flooring	Cohns	5/15/23															X	X	X	X	X			6/2/23	