

PROJECT STATUS UPDATE

Farmington Public Schools

Bid Package # 16

2020 Bond Issue - Visions Unlimited



Visions Unlimited – Project Description

Project Description:

The Visions Unlimited project includes demolition and re-work throughout the interior and exterior of the old Farmington Central High School building (in order to provide a new space for the Visions Unlimited program).



Visions Unlimited – Project Overview

Project Overview:

Installation of new fire suppression piping is on-going throughout the building.



Visions Unlimited – Project Overview

Project Overview:

New operable sliding windows have been installed in selective areas on the building.



Visions Unlimited – Project Overview

Project Overview:

Brick patching is nearly complete where the old horizontal unit ventilator louvers were removed.



Visions Unlimited – Three Week Look Ahead

		FPS 2021 Bid Pack 16: Visions Unlimited																Period Start: 3/27/2023							
		3-WEEK LOOK-AHEAD SCHEDULE																Period End: 4/9/2023							
																		Prepared By: Jeff Robinette							
																		Page: 1 of 1							
Activity Description	Contractor	Scheduled Start	Week 1 3/27/2023							Week 2 4/3/2023							Week 3 4/10/2023							Scheduled Finish	Remarks
			27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16		
			M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S		
Visions Unlimited																									
Electrical Rough - Area A, B North Quad	Max Elec	12/27/23	X	X	X	X	X			X	X	X	X	X										4/7/23	
Mud/Tape/Sand Drywall Classroom Entries	AM Higley	2/20/23																						3/24/23	After Approval of Elec Inspection
Install/Pipe Unit Ventilators	Contrast Mech	3/20/23	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			4/14/23	
Plumb For Classroom Fixtures	Contrast Mech		X	X	X	X	X			X	X	X												4/5/23	
Install Fire Pro Main and components	Absolute Fire Pro	2/6/23	X	X	X	X	X			X	X	X	X	X										4/7/23	Area B, S/W Quad needs to be completed 3/31.
Install Drywall Ceilings	AM Higley	3/27/23	X	X	X	X	X			X	X	X	X	X										4/7/23	
Ceiling Grid Install	ACP	3/27/23	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			5/5/23	
Roofing	Superior Services	4/3/23								X	X	X	X	X			X	X	X	X	X			4/14/23	
Paint - Classroom Walls and Ceilings	DTS Contracting	4/19/23																						5/10/23	
Kitchen Quarry Tile Install	DF Floors	4/3/23								X	X	X	X	X			X	X	X	X	X			4/14/23	
Prep Classroom Baths - Walls and Floors	DF Floors	3/27/23	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			4/14/23	
Tile Classroom Bathrooms	DF Floors	4/10/23															X	X	X	X	X			5/12/23	