

PROJECT STATUS UPDATE

Farmington Public Schools

Bid Package # 7

2020 Bond Issue – Maxfield Education Center & STEAM Academy

Maxfield Education Center – Project Description

Project Description:

This project involves selective interior architectural, mechanical, electrical, and plumbing renovations throughout the Maxfield Education Center building. As well as, selective exterior site improvements.



Maxfield Education Center

Project Overview:

- New LVT flooring is being installed in the corridors, new rubber base installation will follow.

Before



After



Maxfield Education Center

Project Overview:

- New carpet installation is nearly complete in rooms throughout the building.
- Rubber base installation will follow.



Maxfield Education Center

Project Overview:

- New interior LED lighting installation has begun in selective areas of the building.



Maxfield Education Center – Three Week Look Ahead

		Week of 04/24/2023 through 05/14/2023															
		Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu
		24	25	26	27	28	29	30	01	02	03	04	05	06	07	08	09
TASK	Contractor																
Interior																	
Install Fire Rated Glass & Admin Break Metal (CE #044)	Trenko					X											
2nd Boiler Installation	Systemp														X	X	X
Wiring to RTU's	Aces Electric							X	X	X	X	X					
Exhaust Fan Installation	Systemp/Aces							X	X	X	X	X					
Demo Clerestory Exhaust Fan/Install Glass (CE #046)	Systemp/Trenko														X	X	
Gas Pipe Hook-ups: RTU's	Danboise								X	X							
Conduit/Wiring in Admin Office	Aces Electric	X															
I.T. Area Lighting Installation	Aces Electric	X	X	X	X	X											
New RR Valves, Faucets, Kitchen Sink & DW	Danboise	X	X														
Painting Touch-ups	Seven Brothers			X	X	X											
Flex Duct Connections & Diffusers	Systemp	X	X														
Corridor & Lay-in Light Installation	Aces Electric							X	X	X	X	X					
Touch-up Re-worked Existing Doors (CE #045)	Seven Brothers				X	X											
Classroom Light Installation	Aces Electric	X	X	X	X	X											
RTU Installation/Roof top Duct	Systemp/Aces							X	X	X	X	X					
Roof top Duct Insulation	Systemp							X	X	X							
Demo I.T. Area Window Treatments	DKI				X	X											
LVT & Carpet Installation	Cohn's	X	X	X													
Disconnect Power to Porta-John	Aces Electric				X												
Remove Porta-John	FPS					X											
Window Treatment Installation	Creative Windows							X	X	X	X	X					
Install Entry Door Thresholds	Trenko															X	
COMPLETION WALK-THRU LIST	McCarthy & Smith								X								
Exterior Building																	
Limestone Caps on Pedestals Installation/Brick Wash	DC Byers					X											
Demo Top Course of CMU in Planter Area	DKI				X	X											
Exterior Building Light Installation	Aces Electric							X	X	X	X	X					
Exterior Painting	Seven Brothers							X	X	X	X	X		X	X	X	X
Exterior Site Work																	
Demo Site Conc./Asphalt, Place New Conc./Asphalt	Nagle Paving								X	X	X	X			X	X	X
Demo Dumpster Corral Posts, Set New Posts	Zak Welding									X	X						
Lot Light Installation	Aces Electric									X							