

PROJECT STATUS UPDATE

Farmington Public Schools

Bid Package # 7

2020 Bond Issue – Maxfield Education Center & STEAM Academy

Maxfield Education Center – Project Description

Project Description:

This project involves selective interior architectural, mechanical, electrical, and plumbing renovations throughout the Maxfield Education Center building. As well as, selective exterior site improvements.



Maxfield Education Center – Project Overview

Project Overview:

Gypsum board has been installed, taped and mudded for the selective new office layouts.



Maxfield Education Center – Project Overview

Project Overview:

New acoustic ceiling tile grid is currently being installed in selective areas of the building.



Maxfield Education Center – Project Overview

Project Overview:

The existing exterior planter box is currently being re-worked to accommodate the new front entrance sidewalk.



Before



Currently

Maxfield Education Center – Project Overview

Project Overview:

New casework and countertops have been installed in the break room area.



Maxfield Education Center – Three Week Look Ahead

PROJECT NAME		Farm. Bid Pack #7																											
LOCATION		MEC																											
Three Week Look Ahead		3/27/2023																											
		Week of 03/27/2023 through 04/16/2023																											
			Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun						
TASK			27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16						
Interior		Contractor																					Notes						
CUH Piping & Installation	Systemp	X	X	X	X	X																							
Drywall Tape/Sand Room #133 Walls	A.M. Higley	X	X	X																									
Boiler Installation	Systemp																				X					Pending Delivery			
Acoustical Ceiling Installation in Main Area & Offices	A.M. Higley	X	X	X	X	X				X	X																		
Wiring to RTU's	Aces Electric									X	X	X																	
Exhaust Fan Installation	Systemp/Aces																X	X	X										
Valves & Pumps Installation	Systemp/Danboise	X	X	X	X	X																							
Key FOB Reader Wiring /Re-work	ADT	X	X																										
New Conduit to I.T. Operation/Storage/Admin Rooms	Aces Electric	X	X	X	X	X																							
Cabinet & Countertop Delivery/Installation	Wally Kosorski		X	X	X							X	X																
Demo/Cut/Cap Classroom 4 Plumbing	Danboise									X	X																		
Painting New Walls/New Conduit Touch-ups	Seven Brothers											X	X	X															
Corridor Light Installation	Aces Electric									X	X	X	X	X															
RTU Installation	Systemp/Aces																X	X	X	X	X					Pending Delivery			
New Ceiling Tile in I.T. Operation Room	A.M. Higley	X	X	X																									
Exterior Building		Contractor																											
Brick New Pedestals	DC Byers	X	X																										

