

# PROJECT STATUS UPDATE

## Farmington Public Schools

Bid Package # 7

2020 Bond Issue – Maxfield Education Center & STEAM Academy

# Maxfield Education Center – Project Description

## Project Description:

This project involves selective interior architectural, mechanical, electrical, and plumbing renovations throughout the Maxfield Education Center building. As well as, selective exterior site improvements.






# Maxfield Education Center – Project Overview

## Project Overview:

Metal stud framing is being installed for new office spaces in the building.





# Maxfield Education Center – Project Overview

## Project Overview:

Painting is on-going throughout the building.





# Maxfield Education Center – Three Week Look Ahead

PROJECT NAME		Farm. Bid Pack #7																											
LOCATION		MEC																											
Three Week Look Ahead		3/13/2023																											
		Week of 03/13/2023 through 04/02/2023																											
			Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun						
TASK			13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02						
Interior	Contractor																											Notes	
CUH Piping & Installation	Systemp																X	X	X	X	X								
Drywall/Insulation Room #133 Walls	A.M. Higley									X	X	X	X	X															
Rough In-Wall Electrical Room #133	Aces Electric			X	X	X																							
Acoustical Ceiling Installation in Main Area	A.M. Higley																X	X	X	X	X								
Conduit to RTU's	Aces Electric	X	X	X	X	X																							
Duct Re-work Room #133	Systemp			X	X																								
Smoke Damper Infill Framing in Soffits	A.M. Higley	X	X	X	X	X																							
Wiring Porta John	Aces Electric	X	X																										
Exhaust Fan Installation	Systemp/Aces									X	X	X	X	X															
Boiler & Pump Installation	Systemp/Danboise																X	X	X	X	X								
Key FOB Reader Wiring /Re-work	ADT																X	X											
New Conduit to I.T. Operation/Storage/Admin Rooms	Aces Electric																X	X	X	X	X								
Painting New Walls/New Conduit Touch-ups	Seven Brothers																X	X	X	X	X								
Exterior Building	Contractor																												
Brick Demo & Re-work North Wall & New Pedestals	DC Byers	X	X	X	X	X																							



March 17, 2023

