



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: June 2024

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

June 03 2024

Table of Contents

1 Executive Summary Report No. 15

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 72 %

Status: On Schedule

BUDGET STATUS:

Contract amount: \$76,802,300.00 Total billed to date: \$55,904,920.22

Approved change orders: \$457,488.86 Paid to date: \$53,109,674.22

Revised contract amount: \$ 77,259,788.86

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Pave Binder Course on East Site*
- *Concrete SOG in Area B is 99%*
- *Concrete SOG in Area A is 97%*
- *Concrete SOG in Area C and D 95 %*
- *Concrete Slab at Main Gym 100% Auditorium 75%*
- *Masonry Continues, interior walls Area D First Floor*
- *Masonry Exterior Veneer (Brick and Ground Face Block) Area A West Elev. 90%, B North Elev. 100%, Area D East Elev. 95%, Area C South and West Elev. 100%*
- *Structural Steel Erection has resumed in Area A, B and D*
- *Area A and C Gym and Aux Gym Standing seam roofing at 95% along with Facia and Gutters.*
- *Area B Low roof, roofing complete. High Roof Standing Seam 80%*
- *Plumbing CMU and Overhead piping RWC, Domestic, Gas ongoing Areas A, B, C and D*
- *Electrical CMU Rough In, in A, B, C and D*
- *Electrical Branch Wire Pull in Area A, B, C and D on going.*
- *Electrical Under Slab Conduit installation areas A, B C and D.*
- *HVAC Installation of Heat Pumps.*
- *HVAC Duct and Pipe hangers ongoing in Area, A, B, C, C Mezz. And D*
- *HVAC CMU interior wall rough in is ongoing in Area D*

Progress Photos







